RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Improvements to Roads, Drains and Asphalting to roads in Vinayaka Layout 1st Main, 1st Stage in Ward No.07 Byatarayanapura, Kodigehalli Sub Division Sl. No. 63
2	Estimate Cost	19.90 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK/AA/707/2012-13, dt.07.01.2013
4	Technical sanction No. and Date	BBMP/EE/BTP/TS/298/2012-13, dt.10.01.2013
5	Job Code No. and P Code No.	007-13-000005, P-1771
6	Tender Direct Entrested to KRIDL	
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-TND/19/2012-13, Dt.25.02.2013
8	Tender Approved Details	
9	Work Order No and Date	EE/BTP/BBMP/E-TND/432/2012-13, Dt.16.03.2013
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	
12	Actual Date of Completion	21.06.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	197, Dt.31.07.2014
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	18.01.16
20	MB No. and Page No.	1888 page no. 188722
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	Basavaraju
24	Observation	- -
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India